


COS Monthly Status Review June 26, 2002 Ball





Agenda

Progress Summary Since Last Monthly	E. Wilkinson
Cal/FF Subsystem Assembly	E. Wilkinson
COS I&T Preparation & Support	E. Wilkinson
Software/Ops	K. Brownsberger
UCB FUV Detector Programmatic Status	E. Wilkinson
UCB FUV Detector Technical Status	O. Siegmund
Schedules	E. Wilkinson
Descope Report	E. Wilkinson
Upcoming Events/Activities	E. Wilkinson
CU Issues & Resolution Plan	E. Wilkinson
STScI Presentation	K. Sembach
BATC Presentation	R. Higgins
Financial Splinter	GSFC/Ball/CU





Progress Summary Since Last Monthly (5/22/02)

- Commenced life-time testing of QE grid assy.
- Installed new grids in FUV-01 and started re-test.
- Continued Cal/FF S. S. assembly at CU.
- Continued I&T Support activities.
- Continued ground calibration planning.





COS Calibration System Integration Status

- Pre-vacuum alignment completed, with all components in nominal positions.
 Beam splitter and ellipse shims ground and installed.
- Initial active alignment using lamps and PMT complete.
- Vacuum alignment and initial photometric calibration to begin this week.
- NDF selection to be performed this week
- Detailed photometric calibration, staking of components and installation of alignment diode to be performed next week, with earliest delivery to Ball on 5 July, 2002.



Calibration platform in CU vacuum calibration chamber. All optical components mounted in final locations except for lamps, which are being adjusted in translation. nominal positions.





COS I&T Preparation and Support

- CU's support of COS I&T at Ball continues and has ramped-up further with S. Beland joining K. Brownsberger to support FSW/OPS activities.
- CU/Ball/UCB/GSFC scheduled to meet in Boulder on July 8th to discuss verification efforts and activities.





Software Operations Status

CEDAR

- Updated Diagnostic Tool capability to assist with COS Diagnostic FSW component testing at Ball.
- Ongoing updates to support files coincident with updates to COS database release(s).

CALCOS-GSE

- Lifetime correction
 - Design completed, code to be completed by July 1
- T.E.R., COS-11-0039 (COS FUV Detector Geometric Distortion Maps), to be released for signature by July 1.
- Work on combined, ground flats for FUV and NUV channels is nearing completion. T.E.R. on COS Ground Flats is in progress.





Software Operations Status

- COS Spectral Simulator
 - Capability for simulating a limited type of diffuse point sources is in production.
- TAACOS
 - T.E.R's released:
 - COS-11-0017 (Initial Release), TAACOS: Detector Summary Images
 - COS-11-0014 (RevB), Recommended TA FSW and Operations Changes, based upon the TAACOS Phase I Reports for the FUV and NUV Channels.
 - Simulations for Target Acquisition of extended sources are in progress.
- DCE Flight Software
 - DCE FSW OPERATE v1043 successfully completed component testing and SCR closed. This version is now the default for both flight and test-bench environments.



Software Operations Status

- Personnel
 - Beland and Brownsberger completed BATC ESD and cleanroom training in support of COS I&T activities. Brownsberger continues to support SW/OPS activities at Ball 4-5 days a week. Beland is ramping up support at BATC and will support at 4-5 days a week by the time COS system functional testing begins.
- Report from meeting with Brian Rehm
 - Myself and others recently met with Brian to discuss overall COS SW/OPS status. IMHO, COS is in excellent shape in the SW/OPS areas. The bulk of the FSW is completed and tested and has been run successfully against flight hardware.





Software Operations Status


- Largest remaining FSW activities:
 - OSM Rotary Motor FSW changes
 - CS-DCE CommTask FSW changes
 - Target Acquisition FSW Testing
 - Formal qualification Testing
- Risks
 - The recent SW/OPS personnel cutbacks which were necessary to keep within budget constraints have been difficult. We now have a small, but still excellent SW/OPS team which is fully capable of completing the job.
- Risk Mitigation
 - Recent allocation of Donna Wilson from the HST payload FSW team to cover work on CS-DCE SCR(s) has been wonderful. If the HST project wishes to further mitigate risk in the COS SW/OPS areas they could provide additional, technical "core-team" resources of the caliber of Donna Wilson.






Overview of FUV Detector Assemblies

- **DEB** (**D**etector **E**lectronics **B**ox)
 - DCE (Detector Control Electronics))
 - TDCs (Time-to-Digital Converters)
 - HVPS (High Voltage Power Supply)
 - LVPC(Low Voltage Power Converter)
- **DVA** (**D**etector **V**acuum **A**ssembly)
 - VHA (Vacuum Housing Assembly)
 - Detector Door Mechanism
 - Ion Pump Assembly
 - DBA (Detector Backplate Assembly)
 - Amplifiers
 - HVFM (High Voltage Filter Module)










FUV Detector Subsystem Block Diagram

• UCB is under contract to deliver 1 flight FUV detector subsystem (FUV-01) and 1 flight-spare detector subsystem (FUV-02).







FUV Detector Verification Testing Summary

Unit	Functional Testing	Performance Testing	EMI/EMC	Sine Burst	Random Vibe	Thermal- Vac	Contamination Certification
FUV-01 DVA	С	С	@SS	A - C	A - C	@SS	@SS
FUV-01 DEB	С	С	@SS	Q - C	Q - C	@SS	@SS
FUV-01 SS	С	С	С	@Comp	@Comp	6-cycles	С
FUV-02 DVA	С	С	N/R	Q - P	Q - P	@SS	@SS
FUV-02 DEB	С	С	N/R	Q - P	Q - P	@SS	@SS
FUV-02 SS	P	Р	N/R	@Comp	@Comp	8-cycles	P
DVA Surrogate (1)	С	N/R	N/R	С	C	N/R	N/R
DVA Surrogate (2)	P	N/R	N/R	Р	P	P	N/R

- C Complete
- @SS At Subsystem
- A Acceptance Levels
- Q Qualification Levels
- N/R Not Required
- P Planned
- (1) Old Door Mechanism
- (2) New Door Mechanism

- FUV-01 DVA has now seen acceptance level vibe 2x.
- A single-axis workmanship vibe on FUV-01 DVA was completed after the door mechanism was repaired in early March.
- A single, z-axis acceptance level vibe on FUV-01 DVA was completed after installation of new grids.





FUV-01 Detector Schedule


				1	2002			2003
ID	Task Name	% Complete	Duration	SOND		M A M	JASON	
2	Initial Problem Diagnosis	100%	15.5 days					
16	Test & Qualify New Grids	100%	32 days			$\sqrt{}$		
28	Life Test of Qual Grid Assembly (Pending Hardware Availability)	69%	18 days			\/\		
41	Assembly & Test of Flight Grid Assembly	20%	10 days					
48	Reassembly & Test of Flight FUV-01 Detector	29%	51 days?]		\checkmark	$\overline{}$	
49	Complete FUV-01 QE Tests	100%	12 days			5/20	6/3	
50	Open FUV#1 and Install qualified QE grid	100%	1 day			6/11	6/11	
51	Install FUV#1 in QE test chamber	100%	2 days			6/12	6/13	
52	Detector #1 functional test with flight DEB	100%	1 day			6/14	6/14	
53	Open FUV #1 and Check Grids for FE Problem	100%	1 day?			6/17	6/17	
54	QE check of FUV#1 detector	100%	2 days			6/18	6/19	
55	Pre-vibration functional testing	100%	1 day			6/20	6/20	
56	FUV#1 vibration test at Lockheed	100%	1 day			6/21	6/21	
57	Post vibration function tests in QE chamber	0%	2 days			6/24	6/25	
58	Install FUV#1 system in cal chamber + set-up scrub	0%	2 days			6/26	6/27	
59	Mini-Scrub of FUV#1 plates in Calib chamber	0%	6 edays			6/27	7/3	
60	Final QE calibration of FUV#1	0%	4 days			7/8	7/11	
61	Final System Functional testing	0%	3 days			7/1	2 7/14	
62	Pack detector for shipment	0%	1 day			7/1	5 7/15	
63	Ship FUV01 detector system to UCo	0%	1 eday			7/1	5 7/16	
64	Install detector system into UCo T-V chamber	0%	1 day	1		7/	7 7/17	
65	Pre-pump down functional testing	0%	1 eday	1			7 7/18	
66	Completion of FUV#1 System T-V tests	0%	4 edays	1		7/	18 7/22	
67	FUV#1 System cleanliness certification	0%	1 day	1		7/	23 7/23	
68	Remove flight system and pack	0%	1 day	1		7/	24 7/24	
69	FUV#1 system ready for BATC	0%	0 days	1			7/24	




COS FUV Detector Systems

Detector DEB

Detector Head









Flight FUV01 Detector System

FUV01 upper door & mechanism, door motor and HOP sub-assy rebuilt and tested successfully at UCB and CU and before and after vibration at Ball.

Have made and replaced the FUV01 QE grid, and are completing the final test sequences before delivery to Ball.








FUV01 Grid Design

FUV01 QE Grid

Mounts to top of detector
Frame is PEEK insulator
Grids are electroformed Ni
One grid on each segment
Used to enhance QE by 30%
-1500v bias to MCP
Bias can be turned off
Ramps with MCP HV

Can be removed or installed without disturbing MCP's

Access by removing DBA & magnetic shield from VHA






FUV01 Grid Wire Problem

- FUV01 Grid wire broke on last FUV01 acceptance vibration at Ball
 - Intense field emission observed on "B" side only when grid bias on
 - Inspection through window showed a wire had broken & bent towards MCP's
 - FUV01 brought back to UCB for analysis and correction
 - Have a new set of grids, replaced the FUV01 broken grid, testing in progress

Grid wire through window



Grid wire from side angle



Grid wire attachment point




Cosmic Origins Spectrograph Hubble Space Telescope Page 17 June 26, 2002





FUV01 Grid Frame Assembly



FUV01 Grid is held on detector with 10 screws





FUV01 Grid Wire Design

FUV01

Original Mesh made by Buckbee-Mears.

Grids selected by optical inspection.

Nodules & wire breaks rejected.

Thickness $8 \pm 2\mu m$.


Wires 15µm wide.

Wires on 5mm pitch.


Glued to frame with silver epoxy.

Cured at elevated temperature (60°C)









Grid Status

FUV01 original grids have undergone two full acceptance vibrations and one Z axis acceptance vibration, plus thermal vac soaks (+50, -20°C) and four cycles (0 - 40°C).

Had 6 Buckbee-Mears grids (+ 3 rejects) left over from first FUV01 grid frame fabrication/inspection/selection. Used four (+ 2 rejects) for test grids.

20 new grids received from Buckbee-Mears, specification 25μm wide, 12μm thick (actually 15μm wide, 8μm thick)

40 new Stork-Veco grids received, with thicker/wider wires (35μm wide, 12μm thick)

Further Analysis and Tests.

Pull tests on original and new batch grid material done at GSFC (Ben Reed).

Epoxy mix cure tests and glass transition tests done at GSFC (Ben Reed)

GSFC grid simulation (Bart Drake) indicates thermal grid to frame CTE mismatch problem.

Shock tested COS ETU DVA with HOP at AMES, shows large margin - not a problem

Electric field strength model shows only 1G force with QE grid field on - not a problem

Basic vibration model indications OK, provided grids have not yielded, or excessive slack.

Cosmic Origins Spectrograph Hubble Space Telescope Page 20 June 26, 2002





Tests and Models of Grid Wire Problem - materials tests

Epoxy Tests

Epoxy, glass transition point is >50°C for all cure temps - Acceptable

Original Buckbee Mears Grid Tests.

Yield strength ~74 ksi with 3% elongation

New Buckbee Mears Grid Tests.

Yield strength ~50 ksi with 3% elongation

New Stork-Veco Grid Tests.

Yield strength ~165ksi with 5% elongation

New Buckbee-Mears meshes are weaker than originals

Stork-Veco are twice the strength and elongation of original Buckbee-Mears mesh






Tests and Models of Grid Wire Problem - Grid model

PEEK	Grid	Stress	M.S. Yield	M.S.
	Part			Ultimate
		(psi)	(%)	(%)
Unfilled	Wire	125382	-52.69	-33.87
Unfilled	Annulus	48604	22.05	70.60
30% Filled	Wire	48986	21.10	69.27
30% Filled	Annulus	17769	233.84	366.66

Using original Buckbee-Mears mesh data, assumes room temp cure, +35°C temp excursion with grid mounted to brazed body




Model of original configuration predicts wire break here, assuming there are no other issues (tension/slack etc)

Model indicates a 30% glass filled PEEK frame with a room temp cure and original Buckbee-Mears mesh will solve problem

- new Stork-Veco meshes are an even better

Cosmic Origins Spectrograph Hubble Space Telescope Page 22 June 26, 2002





Plan for Grid Solution and Verification/Lifetest

Use New Grids on 30% Glass Filled PEEK Frames, Qualification and Lifetest

Had 3 vendors fabricate 30% Glass Filled PEEK frames, received 4 from J3

Have 4 more just shipped from J3, other vendor frames were warped.

Made 2 test grid assemblies in 30% Glass Filled PEEK frames, one of each grid type

Epoxy cured at room temp to avoid wire slackness that occurs with hot cure.

Thorough grid microscopic examination, then field emission tested on a detector

Both subjected a set of thermal cycles, -25°C to +50°C, with no visual grid damage

Field emission tested both on a detector, Stork-Veco OK,

Buckbee-Mears assembly field emitted on both grids - cannot fix or use this option

Proceeded to qual vibration with Stork-Veco assembly (broke 2 wires in handling!)

However - had no field emission even with broken wires - proceeded to vibrate

No damage and no field emission after qualification level vibration

Replaced broken mesh and proceeded to do lifetesting

Stork-Veco grids have better performance and ruggedness, better flight choice!





Grid Verification/Lifetest Sequence

Stork-Veco lifetest grid assembly:-

Field emission tested on a detector successfully

Completed thermal cycles, -25°C to +50°C, - OK

Inspection and field emission test - OK (even with 2 broken wires)

Qualification vibration test - OK

Inspection and field emission test - OK

Replaced one broken grid

Inspection and field emission test - OK

Completed 6 thermal cycles, -25°C to +50°C, - OK

Inspection and field emission test - OK

Ready for 2 minute Qualification Vibration

Inspection and field emission test

3 thermal cycles, -25°C to +50°C

Inspection and field emission test

4 minute acceptance vibration

Inspection and field emission test





Plan for Flight Grid Changeout

Flight Grids on 30% Glass Filled PEEK Frames

Made 2 flight grid assemblies on 30% glass filled PEEK frames, Stork-Veco mesh Epoxy cured at room temp, with thorough post cure grid microscopic examination **Both have undergone:**-

Field emission tested on a detector successfully

Completed thermal cycles, -25°C to +50°C,

Inspection and field emission test

Vibration test

Inspection and field emission test

First has been installed on FUV01 and second will be used for FUV02

Biggest issues have been the considerable extra handling of the new grid assemblies Each test step requires an install/removal from a detector!







Flight Grid Solution



Stork-Veco mesh on 30% glass filled PEEK frame





Cosmic Origins Spectrograph Hubble Space Telescope

Page 26 June 26, 2002






FUV01 Grid Changeout



- •New Stork-Veco mesh assy installed
- •Total changeout time ~45min
- •Constant nitrogen purge used
- •Post changeout field emission observed!



- Diagnosed as mounting hardware
- •FUV01 grid mount screws changed out
- •All field emission gone!
- •Background 10 20 events/sec on each side of detector







FUV01 Detector - Post Grid Changeout Tests

Field emission gone, none in any voltage configuration Background 10 - 20 events/sec on each side of detector

Side A, ion pumps on ~3000 cps












Retrofit and Commissioning steps for FUV01


- •Check of detector QE performance DONE
- •Replace broken FUV01 grid frame DONE
- •Full set of detector functional tests DONE
- •Acceptance vibration test (Z axis) DONE
 - •1/4 G sine sweep/ -6db of full random 30 sec/ full random 60 sec/ sine sweep
- •Full set of detector functional tests early this week
- •Check of detector QE performance this week
- •Re-scrub detector and functional test next week
- •Check of detector QE performance 2nd week July
- •Ship to CU --- Thermal vacuum test 2nd/3rd week July
- •Deliver to Ball 4th week July







Original FUV01 Grid Inspection - Post Removal









Six broken wires 2 on "B" side, 4 on "A" side None where model predicts! Only 1 field emits - bent Puckering indicates hot cure Slight slackness in meshes


> Page 30 June 26, 2002





FUV01 Detector Status

Have configured our QE tank and installed entire FUV01 detector successfully Have done functional tests and a QE check (grid voltage off) successfully




FUV01 detector and electronics inside the QE tank





Grid Backup Solution - Metal Grid Carriers

Allows each grid to be made on a separate sub-assembly A test frame was made and passed initial field emission testing Awaiting 30% glass filled PEEK carriers on order from J3 Matches grid thermal expansion/shrinkage Will do thermal cycles, and vibration when PEEK carriers arrive Option only worked on when the prime solution allows progress.







UCB FUV02, Flight Backup Detector, Status

- **DEB** All boards have been cleaned, coated, staked, and vacuum baked.
- Harnesses Cleaned and vacuum baked/certified.
- **DBA** Built up and integrated with VHA, at UCB.
- Vacuum Housing Assembly
 - Successfully completed alignment tests at Ball.
 - Door assembly at UCB awaiting re-assembly with modified parts
- Brazed Body Assembly.
 - BBA currently in safe vacuum storage awaiting final FUV02 buildup.
- ETU DEB ETU DEB delivered to Ball mid August.

UCB FUV02, Flight Backup Detector, Next Actions

- •Complete FUV02 assembly and test sequence
- •Complete FUV02 door pre-assembly preparations at UCB in progress
- •Re-assemble FUV02 door assembly at UCB and test
- •Proceed with final FUV02 buildup, test, & scrub.
- •FUV02 environmental testing (vibration and thermal vacuum).





COS Schedule for CU/UCB

Task	Status
CALCOS Software Development	On-going.
Cal/FF SS Optical Integration	On-going: deliver to Ball in early July.
FUV-01 Grid Rework Activities	Ongoing. Earliest delivery by 7/24.
Complete FUV-02	Deliver ~9/18/02.





COS Descope Issues(No Changes Since Last MSR)

- The COS IDT has been asked to develop and track a descope plan which, if implemented, can be used to control future cost growth and/or schedule difficulties.
- At the beginning of the COS development effort, late CY97 and early CY98, we prepared and presented several descope options. At that time we descoped the following:
 - Reduced the MEB SRAM buffer memory
 - Fewer NUV/FVU optics/grating spares
 - No parallel technology path for NUV gratings
 - Reduced I&T/calibration effort
 - Baselined environmentals at GSFC





COS Descope Tracking List

Candidate De-Scope	Trigger Date	Resource Saved*	Impacts
Eliminate FUV Detector detailed resolution tests	Implemented	2 weeks	Knowledge of detector
Eliminate FUV Detector detailed QE tests	Implemented	2 weeks	Knowledge of detector
Eliminate FUV Detector deep FF tests	Implemented	3 weeks	Knowledge of detector
Make DCE Op Code non-uploadable	Too late		Higher risk, Ops
Early transition of FSW to Code 582	Too late	\$	Ops
Remove Redundant Cal/FF Elements	Too late	\$,t	Higher risk, Ops
Remove/reduce memory	Too late		Ops
Remove NUV gratings from OSM2	Too late	\$,t	Degraded science
Drop NUV channel	TBD	\$\$\$,tt	Degraded science
Remove NCM3 optics	Too late	\$,t	Degraded science, Ops
Eliminate Aperture Mechanism	TBD	\$,t	Ops, Obs. Efficiency, higher risk
Drop all Accum mode processing w/ Doppler	Too late	\$,t	Degraded science
Drop spare FUV detector	Too late	\$,t	Higher risk
Drop OSM1 capability (don't cover λ gap)	Too late		Degraded science
Reduce S/N requirement to 30 (no FF lamp)	TBD	\$,t	Degraded science
Relax NUV resolution requirements below 20k	Too late	\$,t	Degraded science
Remove on-orbit change-out capability	Too late	\$,t	Higher risk
Drop dispersed light TA	Too late	\$,t	Ops
No Ion Gauge	TBD	\$,t	Higher risk, Ops
No external shutter	Too late	\$,t	Ops
Change MSRs to QSRs	TBD	\$	Save trees
Eliminate Mechanism Lifetime tests	TBD	\$\$	Higher risk
Reduce CDRLs	TBD	\$	Unknown
Drop G140L blazed effort	Implemented	\$,t	Missed opportunity for improved science
Reduce G160M image testing	Too late	\$,t	Higher risk

^{*}The IPT has not yet done a detailed analysis to quantify actual \$ or time to be saved.






Upcoming Events/Activities

- Receive FUV-01 detector from UCB.
- T-V FUV-01 detector (2 cycles) at CU.
- Deliver FUV-01 detector to Ball.
- Complete and deliver Cal/FF Subsystem to Ball.
- Further ground calibration planning.





Issues

• None